

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – CRR 2014-15 (TSP) – Providing BT on Road from PWD Road Kankunoor 32/0 km of T01 to Reddypally of Mahamutharam (M) in Jayashanker Bhupalapally District – Estimate cost Rs.300.00 lakhs – Post Facto Extension of Agreement Time up to 24.01.2020 (289) days - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 549

Dated: 10-12-2020.

Read:-

From the ENC, PR, Hyd., Lr.No.W4/DEE/CRR-2014-15/TSP/WGL-Reddypalli/
EOAT/2020, dated.05.10.2020.

&&&

ORDER:

In the circumstances reported by the Engineer-in- Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time to 24.01.2020 total delay of (289) days in respect of the work "Road from PWD Road kankunoor 32/0 km of T01 to Reddypally of Mahamutharam (M), Mulugu of Jayashanker Bhupalapally District" under CRR 2014-15 grant, without imposing any penalty, as the delay is not attributed to the contractor due to Heavy floods and standing crops.

2. The Engineer-in- Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Engineer-in- Chief, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER